



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 03/25/2021

Weather: 63 degrees at 11:30hrs. Cloudy. High 75 degrees today.

Hours Worked: 11:30hrs – 14:30hrs (3hrs) Site Visit

I did not visit the site yesterday. It rained all day and there was not much happening on site because of the weather. I did attend the Joint Meeting of the Board of Supervisors, IDA and School Board at 16:00hrs for the consideration and approval of the Auditorium Change Order.

I walked the site and observed the work being performed.

Beuchert Excavation: I did not observe them on site during my visit.

Industrial Concrete: There is one man on site today. Constructing a form around Electrical Conduit for a raised concrete slab in Electrical Room D158.

J.D. Long, Masons: Twenty (20) men are on site. The Masons were rained out yesterday. Today they continue to lay block in on the Southside exterior wall of Area C and in E103 & E122. They also continue to lay block for Stair #3. A crew has also continues to lay brick on the Eastside of Area D.

Hazzard Electric: Eleven (11) men are on site today. They continue to work in Area D, Electrical Room D158 & D158A and Area C ahead of the Masons. A crew continues to work in Area A on the 1st & 2nd floor and a crew also continues to run conduit in Area B, 1st & 2nd floors.

Colonial Webb: Thirty-one (31) men are on site today. They are running water lines in Area B, 2nd floor. A crew is also installing pipe hangers in Area D. HVAC Duct is being hung in Area E.

Weldon Steel: Seven (7) men are on site today. They continue set and weld Steel in Area C.

JP Construction: Twelve (12) men on site today. They continue to frame the High roof section in Area A, laying out walls and erecting walls in the Administrative office area of Area a. A crew is also installing Bent Galvanized metal around windows on the Northside of Area A.

AAR Roofing: Five (5) men are on site today. They continue to work on the high roof of Area D.

Tailored Foam: Three (3) men are on site today. They are flashing around the knee wall of Stairwell #1 and are flashing in windows on the Northside of Area A. They were able to spray foam a large area on the Southside of Area D on Tuesday.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in Area B.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe a Tech on site during my visit.

Questions to or from Branch Builds: I met with Brian and Todd in the Trailer today. We discussed yesterday's Joint Board of Supervisors, School Board and IDA meeting. Brian gave me an update on what is occurring on site. He said he is pushing the masons to get his brick laid around Area D, especially in the area around the Mechanical & Electrical Rooms. He is also pushing the Roofer to get the roof completed above the Electrical Room and Mechanical in Area D. The sooner he can get these rooms dried in the sooner he can get the Switch Gears install so that Dominion can make their connection.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report - 03/24/2021

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) – 03/23/2021

Submittals –

RFIs – #229, #230, #232, #235, #242

Patrick Byrne –

Change Order/PCOs/Pay App – PCO #35

Changes in Procore –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –



Photo 1 - Mockup



Photo 2 - Flashing being installed - Stairwell #1



Photo 3 - Bent Galvanized Metal being installed for Storefronts on the Northside of Area A



Photo 4 - Framing continues in the Administrative Office area of Area A



Photo 5 - Stair #3 being constructed



Photo 6 - Block being laid in Area D



Photo 7 - Steel set in forms for concrete in Mechanical room



Photo 8 - Forms being constructed in electrical room for raised slabs