



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 03/26/2021

Weather: 81 degrees at 13:30hrs. Sunny. High 83 degrees today.

Hours Worked: 13:30hrs – 15:45hrs (2.25hrs) Site Visit

I walked the site and observed the work being performed.

Beuchert Excavation: I noted two (2) men on site today dressing up the site and relocating stockpiling spoils.

Industrial Concrete: Four (4) Men on site. They are prepping diamonds around columns to be poured. They have also finished constructing the forms in the Electrical Room D158.

J.D. Long, Masons: Twenty (20) men are on site. They continue to lay block in on the Southside exterior wall of Area C and they have finished E103 & E122. A crew is also laying block in Vestibule C10.

Hazzard Electric: Ten (10) men are on site today. They continue to work in Area D, Electrical Room D158 & D158A and in Area C ahead of the Masons. A crew is also working in Area A on the 1st & 2nd floor.

Colonial Webb: One (1) man is on site today handling administrative matters.

Weldon Steel: Seven (7) men are on site today. They continue set and weld Steel in Area C.

JP Construction: Nine (9) men are on site today. They continue to work on the High and ow roofs of Area D and installing Bend Galvanized metal for storefronts in Area A.

AAR Roofing: Four (4) men are on site today. They continue to work on the high roof of Area D.

Tailored Foam: Three (3) men are on site today. They are applying srpray form to the Westside of Area E.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in Area B.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe a Tech on site during my visit.

Questions to or from Branch Builds: I met with Brian, Jake and Cooper in the Trailer today. Brian said that the concrete pour is still scheduled for Monday morning. We discussed each of the Subs working today and what work they are performing. Brian said they also hope to pour the raised slabs in the Electrical & Mechanical rooms on Monday. Earlier today I forward the revised Sewage Pump Station, that I had received from Resource International, to Brian, Todd and Chandler. The first submittal specified 230 Volt pumps. The new submittal specifies 208 Volt Pumps. Brian acknowledge receipt of the Submittal.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) –**
- Submittals –**
- RFIs –**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report – 03/26/2021**
- Weekly RFI Status Update – 03/26/2021**
- Weekly Daily Log Summary – 03/26/2021**



Photo 1 - Block being laid on the South Wall of Area C



Photo 2 - Trusses staged above room E104



Photo 3 - Exterior wall of Area E receiving spray foam



Photo 4 - Dozer and Excavator dressing up the Westside of the site.



Photo 5 - Westside exterior wall of Gym receiving Spray Foam



Photo 6 - Concrete Forms completed in Electrical Room D158



Photo 7 - Verification that epoxy was used to secure steel in the Electrical room D158 forms.



Photo 8 - Block being laid in Vestibule C10



Photo 9 - Flashing being installed along the low roof of Area D