



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 03/29/2021

Weather: 48 degrees at 10:00hrs. Sunny. High 62 degrees today.

Hours Worked: 10:00hrs – 13:00hrs (3hrs) Site Visit

I walked the site and observed the work being performed.

Beuchert Excavation: Three (3) men on site today dressing up the site.

Industrial Concrete: Counted eight (8) men on site. They are pour and finishing the remaining slab on the 2nd floor of Area A.

J.D. Long, Masons: Seventeen (17) men are on site. They are grouting block on the Southside exterior wall of Area C. They are also laying block in D103 and on the North wall of E103 & E104. A crew is also laying Brick on the Southside of Area E.

Hazzard Electric: Eleven (11) men are on site today. They continue to work in Area D, Electrical Room D158 & D158A and in Area C ahead of the Masons. A crew is also working in Area B on the 1st floor.

Colonial Webb: Thirty-two (32) man is on site today. They are running and insulating water lines in Area B, 1st floor and installing Roof Drain pipe on the 2nd floor. A crew is installing Roof Drains in the Gymnasium; performing a low pressure Duct test and install HVAC duct in Area E.

Weldon Steel: Seven (7) men are on site today. They continue weld Steel in Area C.

JP Construction: Fourteen (14) men are on site today. They continue to work on the high roof Parapet wall and flashing on the low roof of Area D. A crew is also framing walls on the 2nd floor of Area A and installing Gyp Board on the Northside of the high roof of Area A.

AAR Roofing: Four (4) men are on site today. They continue to work on the high roof of Area D.

Tailored Foam: I observed one (1) man are on site today. He is installing flashing on the Westside of Area E.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in Area B, 2nd floor.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe a Tech on site during my visit.

Questions to or from Branch Builds: I met with Brian and Jake. Brian briefed me on what each of the Sub-Contractor were doing today. Brian said that Industrial Concrete was going to pour the Landings of Stairwell #1 & #2 today once they complete the slab on the 2nd floor of Area A. he said he didn't think they would pour the raised slabs in the Electrical or Mechanical rooms in Area D as planned.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) – 03/26/2021**
- Submittals –**
- RFIs – #235**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report –**
- Weekly RFI Status Update –**
- Weekly Daily Log Summary –**



Photo 1 - Gyp Board Being Installed on the Northside of Area A



Photo 2 - Concrete slab poured on the 2nd floor of Area A



Photo 3 - Steel being welded in Area C



Photo 4 - Roofers installing Foam Board on the High Roof of Area D and Flashing being installed on the low Roof of Area D



Photo 5 – Foam Board being installed above Auditorium



Photo 6 - Block being laid in D103



Photo 7 - Block grouted on the South exterior wall of Area C and Block being laid in E103 and E104



Photo 8 - Brick being laid on the Southside of Area E



Photo 9 - Flashing installed on the Southwest Corner of Area E



Photo 10 - flashing being installed on the Southwest corner of Vestibule E10