



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 03/30/2021

Weather: 63 degrees at 13:00hrs. Sunny. High 71 degrees today.

Hours Worked: 13:00hrs – 15:30hrs (2.5hrs) Site Visit

I walked the site and observed the work being performed.

Beuchert Excavation: Three (3) men on site today dressing up the site.

Industrial Concrete: I did not observe anyone on site during my visit.

J.D. Long, Masons: Eighteen (18) men are on site. They continue to lay block on the Westside of Area D and on the North wall of E103 & E104. Two crews are also laying block under the Stairs in Stairwell #1 & #2. They also continue to lay brick around the Southside of the Gym and are currently making their way around the Eastside of Area E.

Hazzard Electric: Ten (10) men are on site today. They continue to work in Area D, Electrical Room D158 & D158A and in Area C ahead of the Masons. A crew also continues to work in Area B on the 1st floor.

Colonial Webb: Thirty-five (35) men are on site today. They continue to run and insulate water lines in Area B, 1st floor and installing Roof Drain pipe on the 2nd floor. They are also installing HVAC duct on the 2nd floor of Area B. One man is sealing HVAC duct in Area E and two individuals are sealing HVAC Duct in Area A.

Weldon Steel: Seven (7) men are on site today. They continue weld Steel in Area C and in Area D.

JP Construction: Twelve (12) men are on site today. They continue to work on the high roof Parapet wall and flashing on the low roof of Area D. A crew finished installing Gyp Board on the Northside of the high roof of Area A.

AAR Roofing: Four (4) men are on site today. They continue to work on the high roof of Area D.

Tailored Foam: Two (2) men are on site today. They are applying spray foam on the Northside exterior wall of Area E. They also have foamed a section of the exterior North wall of the Auditorium and the Westside of the Gym.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in Area D.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe a Tech on site during my visit.

Questions to or from Branch Builds: This morning I received two calls pertaining to Beuchert pumping water from Retention Pond SB#4 into the ditch along the Recreation Park Road. The first call was at 08:11hrs from Norm Risavi stating that Beuchert was pumping water into the ditch and the ditch was full. I immediately called Brian Topper after getting off the phone with Norm. I got Brian's voice mail and left a message for him to call me. The second call came from Westmoreland County Maintenance Supervisor Ronnie Saunders at 08:58hrs advising me of the same thing Norm had relayed. Brian called me back at 09:08hrs. I relayed to Brian what was happening and that I had just recently seeded and laid straw in that entire ditch line because DEQ had identified, during their recent inspection, that the ditch did not have established vegetative growth. I explained that I currently was on another job, but would be heading that way in approximately 10 minutes. I arrived at the Rec Park Road to meet Brian, Ronnie and Beuchert's Superintendent at approximately 09:25hrs. The water that was being dumped into the ditch was not going directly into the drop inlet and had ended up pushing the seed and straw down the ditch line. Brian said he would take care of the matter and would have it reseeded and strawed. Beuchert agreed to take steps moving forward to ensure that the water that was being pumped into the inlet went directly into the inlet. They did have their hoses bagged to prevent silt from being pumped into the ditch.

I met with Brian after arriving on site this afternoon. We discussed the work that is happening. Brian said that they were able to get the landings of Stairwell #1 & #2 poured yesterday. We discussed the Progress meeting that is scheduled for tomorrow.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) – 03/29/2021

Submittals –

RFIs – #126, & #231

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procure –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –



Photo 1 - Steel is being welded in Area C and the Masons are laying block in Areas D & E.



Photo 2 - Foam being applied to the North wall of Area E.



Photo 3 – A section on the Westside of Gym, Area E has been Spray Foamed.



Photo 4 – Masons laying block on the Westside of Area D.



Photo 5 - Brick continues to be laid on the Eastside of the Gym, Area E.



Photo 6 - Block being laid under the Stairs in Stairwell #1



Photo 7 - A section of the North wall of the Auditorium has been spray foamed.



Photo 8 - Door frame has been set on the 2nd floor of Stairwell #2