



**COMMONWEALTH  
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

**DAILY REPORT**

**WESTMORELAND COUNTY HIGH SCHOOL**

Date: 03/31/2021

Weather: 59 degrees at 08:00hrs. Mostly Cloudy. High 71 degrees today. Rain & thunderstorms are in the forecast for later today.

Hours Worked: 08:00hrs – 10:00hrs (2hrs) Site Visit

I walked the site and observed the work being performed.

**Beuchert Excavation:** Four (4) men are on site today dressing up the Eastside of the site. The County approved the Phased Grading Plan submitted by Branch. So, Beuchert has begun implementing that Phase Plan.

**Industrial Concrete:** I did not observe anyone on site during my visit.

**J.D. Long, Masons:** Eighteen (18) men are on site. They continue to lay block in D131, Area D and in Area E. They are also finishing up laying the Block in Stairwell #1 & #2. They continue to lay brick around the Southside of the Gym and are currently making their way around the Eastside of Area E.

**Hazzard Electric:** Ten (10) men are on site today. They continue to work in Area D & E and a crew continues to work in Area B on the 1<sup>st</sup> floor.

**Colonial Webb:** Thirty-five (35) men are on site today. They are sealing duct in Area A and continue to run and insulate water lines in Area B, 1<sup>st</sup> floor and installing Roof Drain pipe on the 2<sup>nd</sup> floor. They are also installing HVAC duct on the 2<sup>nd</sup> floor of Area B.

**Weldon Steel:** Seven (7) men are on site today. They continue weld Steel in Area C and in Area D.

**JP Construction:** Twelve (12) men are on site today. They continue to work on the high roof Parapet wall and flashing on the low roof of Area D. A couple of men are constructing Curbs on the roof of Area E. They have begun to construct and lay out walls on the second floor of Area A. They also continue to flash the low roof of Area D.

**AAR Roofing:** Four (4) men are on site today. They continue to work on the high roof of Area D.

**Tailored Foam:** Two (2) men are on site today. They continue to apply spray foam on the Northside exterior wall of Area E.

**FG & M:** No men are on site.

**United Sprinkler:** Two (2) men are on site today running Sprinkler pipe in Area B.

**S&S Concrete Cutting Company:** I did not observe them on site during my visit.

**Linear Surveyors:** No men on site today.

**Hillis-Carnes.** A Tech is on site today inspecting Steel.

**Questions to or from Branch Builds:** I briefly met with Brian and Cooper this morning. Brian advised me that Beuchert has scheduled the Hydro-Seed contractor to come in and Seed the ditch line that was washed out yesterday along Rec Park Road. He also informed me that Beth McDowell has approved Beuchert's Phase Grading Plan. I informed Brian that I will not be attending the Progress Meeting today. I have a pressing matter to address and that Norm also would not be able to make the meeting.

**Compliance with Contract Documents:** No noted discrepancies.

**DEQ Reports:** Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

**Reviewed emails:**

**Hillis-Carnes Concrete Break Report -**

**Hillis-Carnes Grout Inspection/Compression Strength Test –**

**Hillis-Carnes Field Reports (Concrete and Steel) – 03/30/2021**

**Submittals –**

**RFIs –**

**Patrick Byrne –**

**Change Order/PCOs/Pay App –**

**Changes in Procore –**

**Weekly Submittal Status Report –**

**Weekly RFI Status Update –**

**Weekly Daily Log Summary –**



*Photo 1 Spray Foam being applied to the Northside of Area E*





Photo 2 - Lateral Truss Bracing being set and welded in Area A & C. Flashing being installed on the low roof of Area D.





*Photo 3 - Metal studs being installed above Door*





*Photo 4 - Electrician running conduit on the Eastside of Area E for exterior lighting*





*Photo 5 - Beuchert has begun to grade the Eastside of site.*





*Photo 6 - Loading Dock Ramp has been rough graded*





Photo 7 - Foam Board being installed around Storefront