



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/01/2021

Weather: 49 degrees at 12:30hrs. Mostly Cloudy. High 52 degrees today.

Hours Worked: 12:30hrs – 15:00hrs (2.5hrs) Site Visit. It rained last night and was raining earlier this morning. The site is extremely muddy today. Rain is in the forecast for later this evening.

I spent some time reviewing and responding to Todd Demetriou's March Pencil Copy Pay Application.

I walked the site and observed the work being performed.

Beuchert Excavation: No one is on site today.

Industrial Concrete: I did not observe anyone on site during my visit.

J.D. Long, Masons: Twenty-three (23) men are on site. Two crews are currently laying Brick on the North and Southside of Area D high Roof walls. A crew is also laying block on the Southside of Area C's exterior wall and setting up scaffolding in Area C.

Hazzard Electric: Eight (8) men are on site today. They continue to work in Area D & E and a crew continues to work in Area B on the 1st floor.

Colonial Webb: Thirty-five (35) men are on site today. They are insulating water lines in Area B, 1st floor and installing Roof Drain pipe on the 2nd floor. They are also installing HVAC duct and water lines in Area E. A couple of men are running Roof Drain pipe in Area D.

Weldon Steel: Six (6) men are on site today. They continue weld Steel in Area D & C.

JP Construction: Twelve (12) men are on site today. A couple of men continue to construct Curbs on the roof of Area E. They are framing walls on the 1st floor of Area A. A crew is also installing metal framing to the Block of Stairwell #1. A couple of guys are also installing Brick Flashing on the Northside of Area E.

AAR Roofing: No men are on site today.

Tailored Foam: According to Branch Builds there are (2) men on site today. I did not observe them during my visit.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: Beuchert had several areas on site Hydroseeded yesterday, to include the ditch line along Rec Park Road. I stopped in the Trailer to see Brian during my visit. He was tied up in a meeting and I was unable to see him during my visit.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) –**
- Submittals –**
- RFIs –**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report –**
- Weekly RFI Status Update –**
- Weekly Daily Log Summary –**



Photo 1 - Metal framing being installed on block of Stairwell #1



Photo 2 - Brick Flashing being installed on the Northside of Area E



Photo 3 - Masons laying block above XC03 & XC04, Southside exterior wall of Area C



Photo 4 - Storefront being set on the 2nd Floor of Area A



Photo 5 - Masons laying Brick on the Northside of Area D



Photo 6 – Weldon Steel welding Steel in Area C