



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/02/2021

Weather: 40 degrees at 13:00hrs. Partly Sunny. High 46 degrees today.

Hours Worked: 13:00hrs – 15:00hrs (2hrs) Site Visit.

I walked the site and observed the work being performed. Not a lot happening this afternoon. Partly because it is Friday and it is also Easter Sunday weekend.

Beuchert Excavation: Two men on site today working on the Eastside of the site. Early this morning they were pumping water from Retention Pond #4 into a Drop Inlet on the Rec Park Road. The volume of water that was being dumped into the inlet was causing silt to be stirred up and was over powering the spreader further down the line. I sent Brian an email and he stopped pumping the water and will come up with a different plan that will not cause damage to the Rec Park side of the project.

Industrial Concrete: I did not observe anyone on site during my visit.

J.D. Long, Masons: Twenty-three (23) men are on site. Two crews continue to lay brick on the North and Southside of Area D high Roof walls. A crew is also continues to lay block on the Southside of Area C's exterior wall. A crew is also laying Brick on the Westside of Area E.

Hazzard Electric: Ten (10) men are on site today. They continue to work in Area D & E and a crew continues to work in Area B on the 1st floor.

Colonial Webb: One (1) men are on site today handling Administrative matters.

Weldon Steel: No men are on site today.

JP Construction: Twelve (12) men are on site today. A couple of men continue to construct Curbs and they are also working on the parapet wall in this area. They were cleaning up and preparing to knock off for the day when I walked the site at 14:00hrs.

AAR Roofing: No men are on site today.

Tailored Foam: Two (2) men on site today. They were packing up their tools at 14:00hrs.

FG & M: No men are on site.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in various locations.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: No men on site today.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: I met with Brian in the Trailer before walking the site this afternoon. We discussed the project and he brought me up to speed on what is happening. We discussed the issue with Beuchert pumping water into the drop inlet on the Rec Park Road. It has caused the Spreader to receive additional silt that must be cleaned out, however the matter has been satisfactorily resolved. I also told Brian that I had received a request from the County to conduct a tour of the Project for two members of the Industrial Development Authority. The County will coordinate a date and time and I will let Brian know when it is scheduled to be held.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) – 03/31/2021

Submittals – 08 83 00-4.0

RFIs – #243, #249,, #250,

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procore –

Weekly Submittal Status Report – 04/02/2021

Weekly RFI Status Update – 04/02/2021

Weekly Daily Log Summary – 04/02/2021



Photo 1 - Parapet wall being constructed on the high roof of Area E



Photo 2 - Masons are finishing the blockwork on the South wall of Area C



Photo 3 - South wall of Area C being braced



Photo 4 - Brick being laid on the West wall of the Gym



Photo 5 - Brick being laid on the Westside of Area E



Photo 6 - Metal decking has been laid above the Kitchen in Area C