



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/06/2021
Weather: 50 degrees at 08:00hrs. Mostly Sunny. High 75 degrees today.
Hours Worked: 08:00hrs – 11:00hrs (3hrs) Site Visit.

I did not visit the site yesterday, April 6, 2021.

I walked the site and observed the work being performed.

Beuchert Excavation: I counted seven (7) men on site today working on the Eastside of the site. They continue to reshape the Retention ponds along County Park Drive.

Industrial Concrete: Three (3) men are on site today. They are pouring the raised Electrical and Mechanical slab in rooms D154 & D158.

J.D. Long, Masons: Twenty-three (23) men are on site. Two crews continue to lay brick on the North and Southside of Area D high Roof walls. A crew is also continues to lay block on the Southside of Area C's exterior wall. A crew is also laying Brick on the Westside of Area E.

Hazzard Electric: Ten (10) men are on site today. They continue to work in Area D & E and a crew continues to work in Area B on the 1st floor.

Colonial Webb: Thirty-five (35) men are on site today. They are running HVAC Duct, insulating ductwork and working on Roof Drains in Area B. They are also installing Roof Drains and insulating Ductwork in Area A. A crew is also working on the low roof of Area E where mechanical equipment is to be set.

Weldon Steel: Six (6) men are on site today. They are welding steel in Area C and welding metal decking in Area D.

JP Construction: Twelve (12) men are on site today. A couple of men continue to construct Curbs and parapet walls on both the high and low roofs of Area D.

AAR Roofing: Four (4) men are on site today. They are working on the high roof of Area D.

Tailored Foam: Two (2) men on site today. They have staged their truck and equipment on the Southeast side of Area D to begin applying foam to the exterior wall.

FG & M: Four (4) men are on site. They are staging Storefronts in Area B and installing them on the 2nd floor of Area A.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in various locations.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: I noted two (2) men on site today laying out reference points.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: Brian called me yesterday and advised that the Pre-Cast Package that is being billed for in March is staged near the Entrance to the site for my inspection. I met with Brian in my office this morning after walking the site. We discussed the project and he brought me up to speed on what is happening by each of the various Sub-Contractors. I told Brian that during my walk I noted that there is a section of ground that has been graded by Beuchert, between the two turnouts on County Park Drive that needs to be seeded the next time he has his Hydroseed company on site. Part of this area is under the DEQ permit that the County obtained and the other is under the permit Branch obtained. Brian said he would take care of it.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test – 04/05/2021

Hillis-Carnes Field Reports (Concrete and Steel) –

Submittals – #03 30 00-2.4

RFIs – #221, #227, #239, #241, #243, #250

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procore –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –



Photo 1 - Raised Mechanical Equipment Slabs are being poured in Area D



Photo 2 - Brick continues to be laid on the Southwest side of Area E



Photo 3 - Brick is being laid on the Northside of Area E



Photo 4 - Block being laid around the door frame of Stair #4, 2nd floor.



Photo 5- Brick being laid on the Northside of Area D and Parapet wall being constructed between Areas C & D..



Photo 6 - Beuchert continues to grade and shape the Eastside of the site.



Photo 7 - Pre-cast Package staged on site.



Photo 8 - Retention Pond #4 being reshaped as part of the Phase Plan.



Photo 9 - Area between the two Entrance/Exits to the school site, off of County Park Road, that needs to be seeded.