



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/07/2021
Weather: 74 degrees at 12:30hrs. Sunny. High 78 degrees today.
Hours Worked: 12:30hrs – 15:00hrs (2.5hrs) Site Visit.

I walked the site and observed the work being performed.

Beuchert Excavation: I counted seven (7) men on site today. They continue to work on the Eastside of the site reshaping the Retention ponds along County Park Drive.

Industrial Concrete: Four (4) men are on site today. They are breaking down forms from yesterday's pour. I noted during my walk of the site that they had poured the Southwest corner of Area B that had been cut out because it had cracked. As noted in previous reports, they had cut out the visible slab and not the section that was cracked under the exterior wall. That crack still remains and is visible from the outside. They have not poured the area of the Northeast corner of Area A that had been cracked, but it is a similar situation with the crack extending under the wall to the outside.

J.D. Long, Masons: Twenty-seven (27) men are on site. A crew continues to lay brick on the Southside of Area D. A crew also continues to lay Brick on the Westside of Area E.

Hazzard Electric: Ten (10) men are on site today. They continue to work in Area A & B running conduit.

Colonial Webb: Thirty-seven (37) men are on site today. They are running HVAC Duct, insulating ductwork and working on Roof Drains in Area A & B. They continue to install Roof Drains and insulating Ductwork in Area A. A crew is also working on the low roof of Area E where mechanical equipment is to be set.

Weldon Steel: Six (6) men are on site today. They are welding steel in Area C.

JP Construction: Fourteen (14) men are on site today. They are erecting interior walls in Area A, 2nd floor.

AAR Roofing: Four (4) men are on site today. They are working on the roof of Area B.

Tailored Foam: Two (2) men are on site today. They have finished foaming a large section of on the Northside of Area A and are now setting up to begin applying foam to the Eastside of Area A.

FG & M: Four (4) men are on site. They are installing Storefronts in Area A.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in various locations.

S&S Concrete Cutting Company: I did not observe them on site during my visit.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: I met with Todd Demetriou and Brian Topper in the Trailer. Todd resent a new folder in Procore with the necessary documentation for March's Pay App of the Material Stored off site. Todd also told me that the Masons are getting ready to bring on a second Brick Laying Crew to knock out the brick work.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) –

Submittals –

RFIs – @221, #241,

Patrick Byrne –

Change Order/PCOs/Pay App – PCO #41

Changes in Procore –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –



Photo 1 Storefronts being set on the 2nd floor of Area A



Photo 2 - Area A foamed



Photo 3 - Large Storefront on the Eastside of Area A has been set



Photo 4 - Work continues on the Loading Ramp



Photo 5 - Trusses set and being welded in Area C



Photo 6 - Steel being welded in the Kitchen Area



Photo 7 - Interior walls are being framed in Area A



Photo 8 - Storefronts being set on the 2nd floor of Area A



Photo 9 - Brick being laid on the Westside of Area E



Photo 10 - Brick being laid on the Southside of Area D