



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/08/2021
Weather: 74 degrees at 12:30hrs. Sunny. High 78 degrees today.
Hours Worked: 12:00hrs – 15:00hrs (3hrs) Site Visit.

I walked the site and observed the work being performed.

Beuchert Excavation: Five (5) men on site today. They continue to work on the Eastside of the site reshaping the Retention ponds along County Park Drive and have begun stockpiling material on the westside of the site.

Industrial Concrete: No men are on site today.

J.D. Long, Masons: Eighteen (18) men are on site. A crew continues to lay brick on the Eastside of Area D. A crew also continues to lay Brick on the Westside of Area E.

Hazzard Electric: Eleven (11) men are on site today. They continue to work in Area A & B running conduit.

Colonial Webb: Thirty-two (32) men are on site today. They are running HVAC Duct, insulating ductwork and working on Roof Drains in Area A & B. They continue to install Roof Drains and insulating Ductwork in Area A. A crew is also working on the low roof of Area E where mechanical equipment is to be set. A couple of men have also begun to set HVAC Units on the roof of Area B.

Weldon Steel: Six (6) men are on site today. They continue to welding steel in Area C.

JP Construction: Fourteen (14) men are on site today. They are erecting interior walls in Area A, 2nd floor and framing out the rear exterior wall on the Southside of Area E.

AAR Roofing: Four (4) men are on site today. They are working on the roof of Area B.

Tailored Foam: Two (2) men are on site today. They are currently spraying the second coating, fire barrier, under the Storefronts on the Northside of Area A.

FG & M: Two (2) men are on site. They are working on the large Storefront on the eastside of Area A.

United Sprinkler: Two (2) men are on site today running Sprinkler pipe in various locations.

S&S Concrete Cutting Company: Two (2) men are on site today coring slabs and walls..

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: I met with Todd and Brian this afternoon. Todd said that the Roofer will be working this weekend and hopefully will get a large part of the unfinished roof or Areas A & B completed. They Roofer is then going to move over to the roof above the Mechanical Room and get that buttoned up. Plans are to start setting the large HVAC Units next week.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was yesterday on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test – 04/06/2021, 04/07/2021

Hillis-Carnes Field Reports (Concrete and Steel) – 04/07/2021

Submittals –

RFIs –

Patrick Byrne –

Change Order/PCOs/Pay App – PCO #42

Changes in Procure –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –



Photo 1 - Taylor Foam applying fire proofing coat under storefronts



Photo 2 - FM&G working on large storefront on Eastside of Area A



Photo 3 - Masons laying brick on the Eastside of Area D



Photo 4 - Excavation has begun for Grease Trap on the Northside of Area D



Photo 5 - Beuchert continues to work on the Eastside of the site.



Photo 6 - Metal framing being installed on the Southside of Area E



Photo 7 - Fraco Scaffolding being broken down on the Southside of Area C



Photo 8 - Flashing installed and sealed on the Southside of Area E



Photo 9 - Brick continues to be laid on the Westside of Area E



Photo 10 - Waterlines being insulated on the 1st floor of Area B



Photo 11 - Roofers working on Area B Roof



Photo 12 - Mini Splits being set on the roof of Area B



Photo 13 - Beuchert stock piling material on the Westside of the site.