



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/19/2021
Weather: 54 degrees at 11:30hrs. Light Rain. High of 59 degrees today.
Hours Worked: 11:30hrs – 13:30hrs (2hrs) Site Visit.

I have not visited the site since Wednesday, April 14, 2021. The site is extremely muddy today from the rain that moved in earlier this morning. A Huddle Board meeting was not held this morning. So, there is not a record of how many workers, by trade, are on site today. When I arrived on site this morning I ran into James Wise the County's Building Inspector. James and I spoke about the Project. I asked James if he was having any issues with Branch Builds or any of the Sub Contractors. James said he has not had any issues and thinks everyone is doing a good job. I walked the site and observed the work being performed.

Beuchert Excavation: No men are on site today.

Industrial Concrete: No one is on site today.

J.D. Long, Masons: Mason were on site earlier but called it a day because of the weather.

Hazzard Electric: They continue to work in Area A & B & D running conduit. They are working to set Switch Gears today in Area D and E.

Colonial Webb: They continue to run sanitary pipe in Area B and they also running HVAC Duct in Area A & B.

Weldon Steel: Six (6) men are on site today. They are working on roof drain bracing in Area A.

JP Construction: Sixteen (16) men are on site today. They continue to erect interior walls and hanging sheet rock on the 1st floor of Area A. They are also installing batt Insulation in Area A 1st floor.

AAR Roofing: I did not observe them on site today.

Tailored Foam: No men are on site today.

FG & M: Four (4) men are on site. They are working on the Storefront in Area A, Learning Studio A105. Glass has been installed on the Eastside of Area A.

United Sprinkler: One (1) man are on site today running Sprinkler pipe on the 2nd floor of Area B.

S&S Concrete Cutting Company: I did not observe anyone on site during my visit today.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes. I did not observe anyone on site during my visit.

Questions to or from Branch Builds: Met with Brian and Jake in the Trailer. Brian and Jake briefed me on what is happening today. The rain has caused a few of the Sub Contractor to either not show or leave early today.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) –

Submittals – #05 12 00-16.0

RFIs – #221, #236, #245, #240, #241, #246, #247, #249, #251, #253, #254

Patrick Byrne –

Change Order/PCOs/Pay App – PCO #43

Changes in Procore –

Weekly Submittal Status Report – 04/16/2021

Weekly RFI Status Update – 04/16/2021

Weekly Daily Log Summary – 04/16/2021



Photo 1 - Batt Insulation is being installed in Area A



Photo 2 - Gyp Board being hung and the Glass frame being installed for Learning Studio A105 in Area A



Photo 3 - Glass installed on the Eastside of Area A



Photo 4 - Masons and Electricians laying block and running conduit in rooms C103, C104A & C104B Kitchen Area



Photo 5 - Progress is being made on the Grease Trap



Photo 6 - Electricians are setting their boxes in Electrical Room D158, Area D



Photo 7 - Masons laid block above E10A & 10B, Area E