



**COMMONWEALTH  
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

**DAILY REPORT**

**WESTMORELAND COUNTY HIGH SCHOOL**

Date: 04/22/2021  
Weather: 52 degrees at 12:30hrs. High of 55 degrees today.  
Hours Worked: 12:30hrs – 15:00hrs (2.5hrs) Site Visit.

**Beuchert Excavation:** I counted four (4) men on site today. They continue to move dirt around the west side of the site, grading and reworking the Retention Ponds.

**Industrial Concrete:** Four (4) men are on site today. They poured the concrete footer for the Loading Dock Wall.

**J.D. Long, Masons:** Sixteen (16) Masons are on site today laying Brick on the South and East sides of Area E.

**Hazzard Electric:** Fourteen (14) men are on site and they continue to work in Area A & B & D running conduit and pulling wire. They have set one Switch Gear in the Electrical Room of Area D and are in the process of setting a second Switch Gear.

**Colonial Webb:** Forty-four (44) men are on site today. They are connecting Roof Drains in Area C and running pipe in the Mechanical Room. They are also running HVAC Duct in the Gym, Area E. One guy is insulating Duct on the Second floor of Area B.

**Weldon Steel:** Six (6) men are on site today. They continue to set and weld steel in Area C. A couple of guys are also laying Roof Decking in Area C.

**JP Construction:** Eighteen (18) men are on site today. They continue to erect interior walls and hanging sheet rock in Area A. two men are also installing flashing on the east side of Area A.

**AAR Roofing:** Four (4) men are on site today. They have been working on the roof of Area A.

**Tailored Foam:** Two (2) men are on site today. They have been spraying foam on the Eastside of Area.

**FG & M:** Four (4) men are on site. They continue to work on the curtain wall on the Westside of Area B.

**United Sprinkler:** One (1) man are on site today running Sprinkler pipe on the 2<sup>nd</sup> floor of Area A.

**S&S Concrete Cutting Company:** I did not observe anyone on site during my visit today.

**Linear Surveyors:** I did not observe anyone on site today.

**Hillis-Carnes.** I did not observe anyone on site during my visit.

**Questions to or from Branch Builds:** Branch was having a planning meeting when I arrived on site today. I met with Brian after the meeting. We discussed the project and reviewed a few items on the drawings related to HVAC and Structural Steel. They continue to push forward at this time. There are no noted issues and in my opinion the Branch Builds Team is doing an excellent job thus far.

**Compliance with Contract Documents:** No noted discrepancies.

**DEQ Reports:** Last Inspection was on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

**Reviewed emails:**

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) –**
- Submittals –**
- RFIs – #241, #259, #252**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report –**
- Weekly RFI Status Update –**
- Weekly Daily Log Summary –**



*Photo 1 - Verification that Mortar Screen is being used on the Northside of Area A*



Photo 2 - Brick being laid on the Northside of Area A. Flashing is in place and weep holes are open.



Photo 3 - Flashing being installed on the East side of Area A



Photo 4 - Concrete Footer poured for Loading Dock Wall



Photo 5 - Colonial Web running pipe in the Mechanical room, Area D.



Photo 6 - Generator has been delivered.





Photo 7 - Hazzard Electric has set one of the Switch Gears in the Electrical Room, Area D.



Photo 8 - The Masons are laying Brick on the East side of Area E



*Photo 9 - Metal Decking continues to be laid in Area C.*



Photo 10 - Colonial Webb has begun to run HVAC Duct in the Gym



Photo 11 - Brick is being laid on the South side of the Gym



Photo 12 – Fume Hood has been installed Area B



*Photo 13 -Roofers are working on the high roof of Area E and the area between the high and low roof is being flashed.*