



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 04/28/2021
Weather: 82 degrees. High of 86 degrees today.
Hours Worked: 11:00hrs – 15:00hrs (4hrs) Site Visit.

Attended the Progress Meeting via Zoom from Norm's Conference Room. Reviewed COR #46 with Alexes. I have questions pertaining to COR #46 and will get with Todd before addressing them in an email. Todd is scheduled to be on site tomorrow.

Reviewed April's Pencil Copy Pay Application and PCO #46.

Attended meeting with Brian Topper and Charlie Shaver. Charlie is working with the High School IT personnel on getting the Radio System installed at the school. We discussed location of equipment, cabling and antennas.

Beuchert Excavation: Five (5) men are on site today and they continue to grade and rework the Retention Pond on the West side of the site.

Industrial Concrete: Four (4) men are on site today. They are breaking down the metal frames from the concrete pour yesterday.

J.D. Long, Masons: Fourteen (14) Masons are on site today laying Brick on the East side of Area E. One man is installing Brick Flashing on the East side of Area D. They are erecting Fraco Scaffolding on the North side of Area A. Plastic is being hung over the glass and frames on the Northside of Area A to protect it from mortar and damage. Finally, one man is laying down plastic and plywood on the low roof of Area E so they can lay brick.

Hazzard Electric: Twelve (12) men are on site and they continue to work in Area A, & B running conduit and pulling wire and also in Electrical Room D158.

Colonial Webb: Thirty-eight (38) men are on site today. They are running copper waterlines, working on roof top Curbs and pressurizing water lines and insulating duct in Area B. They continue to work on running pipe in the Mechanical Room in Area D and they are also insulating pipe in Area E.

Weldon Steel: Six (6) men are on site today. They continue to set and weld roof decking in Area C.

JP Construction: Thirteen (13) men are on site today. They continue to erect interior walls and install wood blocking in Area A. Two guys are framing (Z-Track) the North exterior wall of Stairwell #2.

AAR Roofing: Four (4) men are on site today. They are currently working on the roof of Area A.

Tailored Foam: Two (2) men are on site today. I did not observe where they are working today.

FG & M: No men are on site today.

United Sprinkler: One (1) man is on site today running Sprinkler pipe in Area A.

S&S Concrete Cutting Company: I did not observe anyone on site during my visit today.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes. A tech was on site this morning for the concrete pour.

Questions to or from Branch Builds: I met with Brian today and discussed the project.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division.

Reviewed emails:

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) – 04/26/2021**
- Submittals –**
- RFIs –**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report –**
- Weekly RFI Status Update –**
- Weekly Daily Log Summary –**



Photo 1 - Forms being stripped from Loading Dock Wall.



Photo 2 - More equipment being installed in Electrical Room D158



Photo 3 - Masons are laying Brick on the East side of Area E



Photo 4 - Rework of Retention Pond #1 continues.



Photo 5 - HVAC Duct being insulated in Area E



Photo 6 - Colonial Webb pressurizing lines in Area A.



Photo 7 - Roof being protected with Poly and Plywood prior to Mason starting.



Photo 8 - Poly being placed over glass and frames to protect them when Brick is laid.