



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 06/22/2021
Weather: 75 degrees. Cloudy. High of 78 degrees today. Showers and Thunderstorms are in the forecast for later today.
Hours Worked: 09:00hrs – 12:00hrs (3hrs) On Site.

I have not visited the site since Thursday, June 17, 2021.

Beuchert Excavation: No one is on site today.

Industrial Concrete: No one is on site today. The concrete for the Fuel Tank and Chiller Pads has been poured and most of the forms have been removed.

J.D. Long, Masons: Twenty-two (22) men are here today. They are laying Brick on the South side of Area B and on the West side of Area D. They are Laying Block in two locations in Area D.

Hazzard Electric: Fourteen (14) men are on site. They continue to pull wire and run conduit in Area A, B, C & D. A couple of guys are running conduit too the Generator Pad.

Colonial Webb: Twenty-two (22) men are on site today. They continue to insulate pipe and run HVAC Duct in Area A & B. They are also funning Sanitary Pipe in Area C.

Weldon Steel: Six (6) men are on site today. They are installing steel in Area D and Welding Steel in Area A.

JP Construction: Twenty-one (21) men are on site today. They are installing exterior Gyp Board on the East and West sides of Area C. A crew is also installing Acoustical Ceiling Grid on the 2nd floor of Area A. A crew is also hanging and sanding Gyp Board in Area B.

AAR Roofing: Four (4) men are on site today working on the Parapet Walls on the roof of Area D.

Tailored Foam: No one is on site today.

FG & M: Five (5) men are on site today. They are installing Storefronts and Backer Rods on the 2nd floor of Area B.

United Sprinkler: Two (2) men are on site today. They continue to run pipe in Area A.

CTSI: No one is on site today.

M. L. Straight: Two (2) men are on site today spraying and rolling Block Filer in Area D.

S&S Concrete Cutting Company: No one is on site today.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes: I did not observe a Tech on site today.

Questions to or from Branch Builds: Brian Topper is on Vacation this week. I briefly met with Cooper out on site today. Cooper noted that they have begun to hang doors. The first door installed is to the Electrical Room, Door D158. Todd Demetriou is also on site today.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs. Follow-up Inspection Report received today from Emmett Philpy, DEQ.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test – 06/18/2021

Hillis-Carnes Field Reports (Concrete and Steel) – 06/16/2021, 06/17/2021, 06/18/2021, 06/19/2021

Submittals –

RFIs – #281

Patrick Byrne –

Change Order/PCOs/Pay App – PCO #20, PCO #9

Changes in Procore –

Weekly Submittal Status Report – 06/18/2021

Weekly RFI Status Update – 06/18/2021

Weekly Daily Log Summary – 06/18/2021

PCO Log – 06/18/2021



Photo 1 - Pre-cast has been completed at Stairwells #1 & #2



Photo 2 - Generator, Fuel Tank and Chiller Pads have been completed.



Photo 3 - Block Filler is being sprayed and rolled on walls in Area D.



Photo 4 - Block is being laid in Area D.



Photo 5 - Brick is being laid on the South side of Area B and Gyp Board is being installed in the West side of Area C.



Photo 6 - Roofers are working on Parapet walls in Area E.



Photo 7 - Gyp Board is being hung on the East side of Area C.



Photo 8 - Brick is being laid and flashing installed on the West side of Area D.



Photo 9 - Pipe is being insulated in Area B.



Photo 10 - Pipe being installed in Area C.



Photo 11 - Masons are laying block in Room C104B.



Photo 12 - Fraco Scaffolding being erected on the East side of Area C.