



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 06/29/2021

Weather: 85 degrees. Sunny. High of 93 degrees today.

Hours Worked: 10:00hrs – 12:00hrs (2hrs)

I did not visit the site yesterday, June 28, 2021.

Beuchert Excavation: No one is on site today.

Industrial Concrete: No one is on site today.

J.D. Long, Masons: Fourteen (14) men are on site today. They are laying block in Area D, in the Kitchen, Auditorium, and in D103.

Hazzard Electric: Fourteen (14) men are on site today. They continue to pull wire in Area A, B, C & D. One man continues to install Disconnects on H-frames on the roof of Area B. A couple of guys are installing conduit in the Kitchen ahead of the Mason.

Colonial Webb: Twenty-two (22) are on site today. They are insulating Duct in Area D and they continue to run Duct in Area A.

Weldon Steel: Three (3) men are on site today. They have begun to set Steel Columns in the Auditorium.

JP Construction: Twenty-two (22) men are on site today. They are hanging and finishing sheetrock in Area B. A crew is also touching up sheetrock in Area A and a crew is constructing walls in Area C.

AAR Roofing: Five (5) men are on site today. They were staging material on the Roof of Area C during my visit..

Tailored Foam: No men are on site today.

FG & M: Five (5) men are on site today. They are working on the Curtain walls on the South side of Area D.

United Sprinkler: Three (3) men are on site today. They are running Sprinkler pipe in Area D.

CTSI: Two (2) men are on site today pulling low voltage wire.

M. L. Straight: Two (2) men are on site today spraying and rolling Wall Primer in Area A.

S&S Concrete Cutting Company: I did not observe anyone on site today during my visit.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes: I did not observe a Tech on site today.

Questions to or from Branch Builds: I met with Brian Topper in Branch Builds Trailer. Brian told me that he has a crane coming in tomorrow to set three large Roof top HVAC units. I asked Brian if Dominion Power had provided a install date for the Transformer. Brian advised that they had not. He said the Electrician has a few more things to complete and then Dominion would come out and inspect and then schedule their install.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs. Follow-up Inspection Report received today from Emmett Philpy, DEQ.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test – 06/25/2021

Hillis-Carnes Field Reports (Concrete and Steel) –

Submittals – #08 80 00-1.2

RFIs – #285, #288

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procore –

Weekly Submittal Status Report –

Weekly RFI Status Update –

Weekly Daily Log Summary –

PCO Log –



Photo 1 - Roofing material is being staged on the Roof of Area C.



Photo 2 - Framing of high roof of Area C.



Photo 3 - Masons are laying Block in the Kitchen area.



Photo 4 - FG&M are working on the Curtain Walls on the South side of Area D.



Photo 5 - Footer on the West side of Area C is being prepped for Precast.