



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 05/21/2021

Weather: 73 degrees. Sunny. High of 85 degrees today.

Hours Worked: 11:00hrs – 13:00hrs (2hrs) On Site.

Branch did not fill out their Huddle Board today so I am unable to determine the number of men on site today.

Beuchert Excavation: They are working on the West side of the site today.

Industrial Concrete: No one is on site today.

J.D. Long, Masons: They are laying Brick on the East, North and South side of Area A and on the North and South side of Area D. They are also erecting Fraco Scaffolding on the North side of Area B.

Hazzard Electric: They continue to pull home runs from Area B to Area D. A couple of guys also are running conduit on the 2nd floor of Area A.

Colonial Webb: No one is on site today.

Weldon Steel: They continue to weld steel and decking in Area C.

JP Construction: They are hanging Sheetrock on the 1st floor of Area B. A couple of guys are also installing insulation in the same area.

AAR Roofing: No one is on site today.

Tailored Foam: They are on site but I did not observe where they are working today.

FG & M: They continue to work on the East & West curtain walls in Area E.

United Sprinkler: No one is on site today.

CTSI: No one is on site today.

S&S Concrete Cutting Company: No one is on site today.

Linear Surveyors: I did not observe anyone on site today.

Hillis-Carnes. I did not observe a Tech on site during my visit.

Questions to or from Branch Builds: I met with Brian and Jake during my visit today and received a Project Update. Brian said that they have an insulation inspection scheduled for Monday of next week. He also informed me that the roofer will be back on site on Monday.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: Last Inspection was on 03/09/2021. The Report has been distributed and DEQ turned over the Inspection results to the DEQ Enforcement Division. A DEQ Warning Letter was issued on April 30th, 2021 to Branch Builds. The letter gives Branch Builds 30 days to arrange a meeting with DEQ Staff or provide a written response detailing actions they have taken or will take ensure compliance with state law and DEQ regulations. I was advised on 05/19/2021 that a response has been sent by Branch Builds to DEQ.

Reviewed emails:

- Hillis-Carnes Concrete Break Report - 05/20/2021**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) –**
- Submittals –**
- RFIs –**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report – 05/21/2021**
- Weekly RFI Status Update – 05/21/2021**
- Weekly Daily Log Summary – 05/21/2021**
- PCO Log – 05/21/2021**



Photo 1 - Masons are laying brick on the North side of Area A



Photo 2 - Fraco Scaffolding is being erected on the North side of Area B



Photo 3 - View of Area C from the second floor of Area A



Photo 4 - Storm sewer pipe being laid on the West side of the site.



Photo 5 - Work continues on the Curtain walls of Area E



Photo 6 - Brick being laid on the South and East side of Area A