



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West
Aylett, Virginia 23009
Phone: 804-761-4248
FrazierConsulting@gmail.com
Licensed Class A - RBC/CBC
DEPOR # 2705169996
EIN# 83-1821991

DAILY REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 07/09/2021

Weather: 75 degrees. Sunny. High of 91 degrees today.

Hours Worked: 08:30hrs – 10:30hrs (2hrs)

I walked the site and observed the work being performed. It rained yesterday afternoon/evening. Brian advised that his rain gauge had 1.25" of rain in it this morning.

Beuchert Excavation: No one is on site today.

Industrial Concrete: No one is on site today.

J.D. Long, Masons: They continue to lay block in Area C and Brick on the South side of Area B. A couple of men are breaking down scaffolding on the low roof of Area D.

Hazzard Electric: They continue to pull wire in Area A, B, C & D. They also continue to install wall receptacles on the 1st floor of Area A.

Colonial Webb: Most of their men are off today. However a small crew, approximately four men, are on site insulating duct and installing Rockwool and fire caulk in Area A.

Weldon Steel: They continue to cut & weld Steel in the Auditorium.

JP Construction: No one is on site today.

AAR Roofing: No one is on site today.

Tailored Foam: No one is on site today.

FG & M: No one is on site today.

United Sprinkler: I did not observe anyone here during my visit.

CTSI: No one is on site today.

M. L. Straight: A small crew is on site today painting and back rolling in Areas A & B.

S&S Concrete Cutting Company: I did not observe anyone on site today during my visit.

Linear Surveyors: No one is on site today.

Hillis-Carnes: I did not observe a Tech on site today.

Questions to or from Branch Builds: Met with Brian this morning. Brian said that Ryan Shackleford is schedule to visit the site on -7/14/2021. I asked him when he thought the fuel tank would be delivered. He indicated that it possibly would arrive next week. I questioned when the roofers would be back on site and he said they will be back on site next week. We discussed the 12" Water line schedule and the when he thought he would have permanent power on site.

Received email from Todd Demitriou with the Bio-media test results. The Test revealed that the soil did not meet the specs. Todd has asked Beuchert when they would like to conduct a re-test.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs.

Reviewed emails:

- Hillis-Carnes Concrete Break Report -**
- Hillis-Carnes Grout Inspection/Compression Strength Test –**
- Hillis-Carnes Field Reports (Concrete and Steel) –**
- Submittals –**
- RFIs –**
- Patrick Byrne –**
- Change Order/PCOs/Pay App –**
- Changes in Procore –**
- Weekly Submittal Status Report – 07/09/2021**
- Weekly RFI Status Update – 07/09/2021**
- Weekly Daily Log Summary – 07/09/2021**
- PCO Log – 07/09/2021**



Photo 1 - Masons continue to lay block in Area C



Photo 2 - Scaffolding is being taken down on the low roof of Area D.



Photo 3 - Painters painting walls in Area A



Photo 4 – Walls received first coat of paint in Area A