



**COMMONWEALTH  
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

**DAILY REPORT**

**WESTMORELAND COUNTY HIGH SCHOOL**

Date: 07/28/2021

Weather: 90 degrees. Sunny. High of 90 degrees today.

Hours Worked: 13:00hrs – 16:00hrs (3hrs)

I walked the site and observed the work being performed. I have not visited the site since Friday of last week.

**Beuchert Excavation:** No one is on site today.

**Industrial Concrete:** No one is on site today.

**J.D. Long, Masons:** Ten (10) men are on site today. They are laying block in Area E pipe chases and starting to demobilized equipment. They are waiting on a small quantity of brick to finish the exterior facade.

**Hazzard Electric:** Seventeen (17) men are on site today. They continue to pull wire and run conduit in Area A, B, C & D.

**Colonial Webb:** Sixteen (16) men are here today and they are running HVAC Duct in area A & D and insulating pipe in Areas A & D.

**Weldon Steel:** No one is on site today.

**JP Construction:** Twenty-two (22) men are on site today. They are framing walls, hanging and finishing sheet rock in Area A.

**AAR Roofing:** Four (4) men are on site. They are working on the low roof of Area D today.

**Tailored Foam:** No one is on site today.

**FG & M:** No one is on site.

**United Sprinkler:** Three (3) men are on site today. They are running pipe in Area D.

**CTSI:** Four (4) men are on site today running low voltage wire throughout the site.

**M. L. Straight:** Two (2) men are on site today painting and back rolling in Areas B.

**K-Plus:** One (1) man is here caulking control joints.

**S&S Concrete Cutting Company:** I did not observe anyone on site today during my visit.

**Linear Surveyors:** No one is on site today.

**Hillis-Carnes:** I did not observe a Tech on site today.

**Questions to or from Branch Builds:** I met with Brian and Cooper this afternoon. We discussed what is going on today. Brian advised that Dominion Power is on schedule to energize the building the week on August 9, 2021. The Elevator install is to begin on August 16, 2021. I asked him when he thought he would have the roofs button up and he said by Wednesday of next week. Brian asked me to set up a meeting with the contractor who is installing the Sewage Pump station. I reached out to Franklin Mechanical and I am waiting on a call back of when we can meet next week. Brian asked me to reach out to Dr. Perry and see if the School's Maintenance Personnel wanted to walk the building before they start closing up ceilings. The locations of Valves, Air Handlers and so forth will be marked as per the Specifications, but Branch just wanted to make the offer.

**Compliance with Contract Documents:** No noted discrepancies.

**DEQ Reports:** A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs.

**Reviewed emails:**

**Hillis-Carnes Concrete Break Report -**

**Hillis-Carnes Grout Inspection/Compression Strength Test –**

**Hillis-Carnes Field Reports (Concrete and Steel) –**

**Submittals – #11 66 43-2.1**

**RFIs –**

**Patrick Byrne – Asphalt Paving Thickness**

**Change Order/PCOs/Pay App –**

**Changes in Procore –**

**Weekly Submittal Status Report –**

**Weekly RFI Status Update –**

**Weekly Daily Log Summary –**

**PCO Log –**



Photo 1 - Arched Bulkhead completed on the 1st floor of Area A



*Photo 2 - Glass has been installed in Storefront #20, Area E*



Photo 3 - Wire continues to be pulled into Electrical Room D158



Photo 4 - Sheetrock continues to be hung and finished in Area A.



Photo 5 - Ceiling Grid is being installed in Area B



*Photo 6 - Accent walls are being painted in Area B*





Photo 7 - Sheetrock is being hung around Bulkhead in Area A



Photo 8 - Roofers working on low roof of Area D



Photo 9 - Sheetrock being cut and hung to match contour of metal pan for fire proofing purposes.