



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

FIELD REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 09/8/2021

Weather: 86 degrees. Sunny. High of 98 degrees today.

Hours Worked: 11:30hrs – 14:30hrs (3hrs)

Beuchert Excavation: Four (4) men are on site today. They continue to work on the Bus Parking area.

Industrial Concrete: No men are on site today.

J.D. Long, Masons: Six (6) They continue to clean up various areas, point up and clean interior block.

Hazzard Electric: Fourteen (14) men are on site today. They continue to pull wire and run conduit in Area A, B, C & D.

Colonial Webb: Eight (8) men are on site today. Running duct and insulating pipe in Area C and in Area E.

Weldon Steel: No one is on site today.

JP Construction: Eighteen (18) men are on site today. They are hanging & finishing sheetrock and framing walls in Area A.

AAR Roofing: No one is on site today.

Tailored Foam: No one is here today.

FG & M: Seven (7) men are on site. They are installing the glass in the Storefronts in Area A.

United Sprinkler: One (1) man is on site running pipe in the Gym.

CTSI: Four (4) men are on site pulling wire in Area A.

M. L. Straight: Four (4) men are on site today painting in Area E.

K-Plus: One (1) man is on site caulking Control Joints in Area C.

AAM: Five (5) men are on site today. They are installing metal panels on the East side of Stairwell #1.

Hodgemen: No one is here.

S&S Concrete Cutting Company: No one is on site today.

Linear Surveyors: No one is on site today.

Hillis-Carnes: I did not observe a Tech on site today.

Questions to or from Branch Builds: I met with Cooper, Joh, Jake and Todd during my visit. I pointed out to them that someone had damaged the trim around door XE03, CW4A. They said they were aware of the damage and said that the glass was also cracked. Brian called me when I was walking the site and said that they had lost water to the site and wanted to know if the guys working on the 12" water line had shut down the water. I told him I didn't think so and that I had saw earlier a backhoe digging around the water line up the street and that they probably had a water line break. Brian went and investigated and found that the Town of Montross had shut the Water off the repair a Water Line Break. Brian asked that I inform them that in the future they should notify Branch and ultimately the High School once the building is turned over of any such future shut downs so that Pumps can be shut down to prevent damage. I relayed Brian's comment to Ronnie Saunders with the County so that he can get with the Town Maintenance Department.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) – 08/30/2021, 09/02/2021, 09/03/2021

Submittals – #11 31 00-4.0

RFIs – #304, #304.1, #305, #311

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procore –

Weekly Submittal Status Report: 09/03/2021

Weekly RFI Status Update – 09/03/2021

Weekly Daily Log Summary – 09/03/2021

PCO Log – 09/03/2021



Photo 1 - Metal is being installed on Stairwell #1



Photo 2 - Stairwell #1 is having metal panels installed.



Photo 3 -A few glass panels still need to be installed on CW1



Photo 4 - Sprinkler Pipe is being installed in the Gym.



Photo 5 - Damage to XE03, CW4A



Photo 6 - Damage to XE03, CW4A



Photo 7 - Ceiling and Bulkhead has been constructed in Stair #2



Photo 8 - Sheetrock is being finished in Area A.



Photo 9 - Walls are being painted in the Administrative area of Area A.



Photo 10 - Sheetrock being finished in Area A.



Photo 11 - Built-in Seating Nook and Sink Area on the 2nd floor of Area A is being framed.



Photo 12 - Doors ST2C at the top of the Stairwell have been installed.



Photo 13 Sheetrock is being finished in Area A



Photo 14 - Ductwork is being installed in Area C



Photo 15 - Walls and Bulkhead have been framed in Area D



Photo 16 - Ceiling Framing in D121