

**FACILITY UPDATE
FEBRUARY 22, 2021**

FRONT VIEW



AUDITORIUM MEETING; BOARD OF EDUCATION, INDUSTRIAL DEVELOPMENT AUTHORITY, AND BOARD OF SUPERVISORS

This is a meeting to approve the change order to complete the auditorium.

• Remaining funds needed	1,916,149.94
• Balance Contingency Fund	750,000.00
• County Promise	750,000.00
• Balance	416,149.94
• Balance Contingency Fund	1,671,647.34
• Total from Contingency	1,166,149.94
• Room for Error	505,497.40

FURNITURE

- Total Costs \$850,060.00
- All furniture has been chosen and is on the way. Two loose chairs are here for demonstrations.
-

LAST FOUNDATION POUR



STAIRWELL



AUDITORIUM CEILING



GYMNASIUM CEILING



BROADBAND

- 20 million dollar allocation for remote or non covered areas

STATUS OF CONTINGENCY FUNDS

- **Initial Contingency** \$ 1,780,920.00
- **Spent to date** \$ 109,272.66
- **(Change Orders 1-5)**
- **Remaining Balance** \$ 1,671,647.34

SUBSTANTIAL COMPLETION DATE

- **February 1, 2022**

THE END